

Plan Summary Half Year Review

2019/20 (October)

Outcomes by April 2020



- Associated Traffic management study completed and solutions identified
- M4 Relief Road Commission recommend Magor & Undy Walkway approved by Welsh Government
- Welsh Government approve the progressing of the Magor and Undy Walkway Station project within the Mainline studies
- The GRIP 3 report completed
- The post-GRIP 3 development and delivery of Magor and Undy Walkway Station is within the portfolio of Transport for Wales projects
- Secured the bulk of the funding for the station build from UK's New Station Fund
- The press and media continue to be interested in our progress
- The GRIP 4 process has been commissioned
- Basis for community management of an 'adopted' Magor and Undy Walkway Station and the Magor and Undy Community Hub is in place
- Still financially secure to maintain progress

Railway + Walkway = Your Way

Target Milestones 19/20



Suggested Lead person(s) shown in red

- A Traffic Management study for Station and Hub completed (September '19) PT/PW/MCC
- **B** Welsh Government gives funds and project the go-ahead (October '19) **TH**/PT/MCC
- **C** GRIP 3 report completed and signed off (November '19) **PT**/TH/MCC
- **D** New Station Fund re-applied for (November '19) **TH**/PT/MCC
- E Transport for Wales take over Magor and Undy Walkway development and delivery (December '19) – PT/TH/MCC
- **F** GRIP 4 commissioned (March '20) **PT/TH/MCC/TfW**
- G Community Hub Constitution modified to accommodate a community adopted station completed (March ' 20) - PT/PW/MCC
- H Sufficient funds in bank to maintain project support (March '19) LH/GC/JW
- I Businesses requested to write to First Minister (LH)
- J -Schools re-engaged to promote Walkway Station and Community Hub (TH/JW/PW/LD)

Target Milestones 2019/20 (October revision)



